

Dear Julian,

A1237 Improvements

The Outer Ring Road Project is complicated by several pending funding decisions which would be fantastic news for the city, but which also add a large amount of uncertainty to the programme of works on the Outer Ring Road Project.

We have just heard that the announcement of the DFT dualling bid will not now be in March as we had hoped. Obviously we want to minimise the amount of abortive works as a result of this funding. We are also awaiting the announcement of the Housing Infrastructure Bid for the additional work to the Clifton Moor roundabout.

As you will be aware we have completed Wetherby Road Roundabout.

We will start work on Monks Cross shortly which will should be complete by this winter.

We have started the public consultation on our outline designs for Clifton Moor and Wigginton roundabouts

Subject to the Housing Infrastructure Fund bid I would expect Clifton Moor to start late this year

Wiggington is likely to start early 2020

Haxby and Strensall Roundabouts require planning permission which will be the focus of this year and subject to approval which may well be linked with dualling. I would anticipate works starting late 2020 or early 2021.

I hope this clarifies the position for you.

Regards

Neil Ferris | Corporate Director of Economy and Place
t: 01904 551448 | e: neil.ferris@york.gov.uk

City of York Council | Directorate of Economy and Place
West Offices | Station Rise | York | YO1 6GA

www.york.gov.uk | facebook.com/cityofyork | [@CityofYork](https://twitter.com/CityofYork)